



Whitewater

Rapid Report

December 2007

Operational Test Phase in Progress

As reported in the October Rapid Report, construction of the South Finished water tank is complete which brings us to the next phase to bring the tank on line, testing. A variety of tests were performed during November and testing continued through the month of December.

Structural integrity testing of the tank was performed which identifies leaks or other defects of construction. To perform this test the tank was filled with water in eight-foot increments and left to sit over a 24-hour period. Valves associated with the tank were also checked during this test phase. Upon completion of the structural integrity testing the tank was drained and refilled to begin water quality testing and disinfection process.

New Tank Benefits Customers and District Alike

As the southern portion of the District continues to grow, Clifton Water District has taken a proactive approach to addressing the water needs and concerns in the southern portion of the District. Identified as a project in the District's 5 Year Major Capital Improvement Plan, the South Finished Water Tank was constructed to provide the following benefits to our southern area customer base:

- Increased water storage capacity
- Addresses existing water supply issues in Whitewater
- Is a viable resource for future fire protection
- Positions Whitewater for future anticipated growth

The South Finished Water Storage Tank increases overall storage capacity and serves as an additional emergency supply source for the District. With the tank strategically located in the southern portion of the District, it diversifies the location of District resources and is situated for future growth areas. ♦

Contractor Kudos!

The District would like to recognize the team of engineers and contractors who contributed to the successful construction of the one million-gallon South Finished Water Storage Tank.

- **Burns & McDonnell Engineering**
- **Aslan Construction**
- **Double M Concrete**
- **MA Concrete & Construction**
- **Anode Supply Company**



Water Line Installation Progress

Desert Road from Mill Tailings Road to Highway 141


The waterline installation from Mill Tailings Road to Highway 141 is complete.

Downtown Whitewater along Coffman Road from Highway 141 to 1st Street

Installation of the waterline is complete from Highway 141 to 1st Street.

Coffman Road to Elk Run Estates

This portion of the waterline installation will begin after the first of the year.



Wishing you all a
**Happy Holiday
Season!**

